

City of Diamond Bar Street Rehabilitation Project Schedule

Contractor: Onyx Paving Company, Inc.

Contact: Jackson Hulse, jacksonh@onyxpaving.com, 909-816-2511

Copley Drive/Gateway Center Drive

Concrete Improvements (medium impact): 6/18 - 6/21

Milling (heavy impact): 7/29 - 7/30

Crack Seal (medium impact): 7/30 - 7/31

Paving (heavy impact): 7/31 - 8/1

Utility Adjustments (low impact): 8/5 - 8/9

Striping, Signage & Traffic Loops (low impact): 8/5 - 8/14

Bridgegate Drive/Valley Vista Drive

Concrete Improvements (medium impact): 6/18 – 6/21

Striping Removals (low impact): 7/2 - 7/3

Crack Seal (medium impact): 7/9

Cape Seal (heavy impact): 7/11

Slurry Seal (heavy impact): 7/13 - 7/14

Striping and Signage (low impact): 8/5 - 8/8

Low Impact: Minimal disruption to traffic (both pedestrian and vehicular), short duration lane closures (traffic will remain open in both directions), minimal dust and noise.

Medium Impact: Full day lane closures (traffic will be reduced to one lane in both directions), slight disruption to pedestrian traffic (sidewalk closures will be kept to one side of street to allow access on opposite side), medium to high levels of noise from equipment, minimal dust.

Heavy Impact: Full day lane closures (traffic will be reduced to one lane in both directions), intermittent stoppage of all traffic (will be max of 5 – 10 min, flag man with stop/slow paddle will control traffic) , minimal disruption to pedestrian traffic, medium to high levels of noise from equipment, heavy volume of truck traffic in and out of jobsite area, dust will be present near roadways (will be managed to the best of our ability).